& final bill.

Job code: 016-17-000001

M. A. R. 57 (Rule 116)
Measurement Book

No. B 221237

No. .....

Name of Work Providing street light in RBMP wards of PB Nagar Assembly constituency From ..... To .....
(LW. No. 16, 17, 37, 38, 42, 69, 73, 129 & 160)

Name of Contractor of nature of Agency .....KRIDL.....

Date of commencement of work .....

Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8
LED street light, Supply of LED street light with Pressure die cast aluminium housing body with optimal heat sink for better thermal dissipation. Diffusers with injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life burning hrs 50000 hr @ between maintenance of 70% CLP > 5500K, IP 66 optical & electrical compartment & impact resistance of complete luminaire > IK08 power factor > 0.9 with mains terminal should not be > 0.1A to 0.7A & surge protection - min 4KV along with over voltage/over load, short circuit/missing protection. Compatible tear hole mounting drill outer dia of 40mm to 50mm. universal voltage drives to operate wide voltage range from 90V to 270V 50/60Hz appl? over load & short circuit protection ensures compliance to IS 10322/IEC 60598, LM 79 & LM 80. Adherence with Rohs. UL approved MCPCB. Top arm street light						

M. A. R. 57 (Rule 116)
Measurement Book

No. B 221257

...l No. .....
...e of Work ..... From..... To.....
...e of Contractor of nature of Agency .....
...e of commencement of work .....

Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8
	Cum.	13	@	5880.88		76451.44
KSRB 4-6.1: Providing & removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2	Square.	30	@	239.56		7186.80
KSRB 49.1: providing mild steel Reinforcement for RCC work including straighten ing, cutting, bending, hooking, placing in position, lapping & / or welding wherever required, tying with binding wire & benchmarking to the adjoining members where ever necessary complete as per design clears, hooks & wastage shall not be measured & paid) cost of materials, labour, Hire of machinery complete as per Specifications. Specification No. KBS 4.6.3.	9.	5.6	@	6368.48		35663.49
KSRB 15.3.1 Providing 12mm thick cement plaster in single coat with cement mor						

C & F-C

Gross: 1,99,56,998=00

Adjustments Details

IT: 399140=00

SST: 399140=00

CBF: 19957=00

FSD: 99850=00

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions: Number	Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	Earth work in masonry including rounding off corners wherever required including cost of materials, labour, leaving conveniences as per specification.		Sqm. 14.5	@	181.26		2628.27
	TOTAL: 2033857=00						17944302.00
	Net sub total 1,79,22,141=00						19973873.22
	Add KRIDL charges @ 11% on sub total as per the agreement-						1991817500
	Add BESCOM Deposit charges paid by contractor vide Receipt No. 2S2236, Dtd. 31/7/18.						22760.00
	Add BESCOM Deposit charges paid by contractor vide receipt No 0584301791O6 Dtd. 31/7/18.						13600=00
	ADD BESCOM Energy meter purchase cost paid by contractor vide bill No. 001223 Dtd 2/8/18						1730=00
	Add BESCOM Energy meter purchase cost paid by contractor vide bill No. 24848. Dtd 3/8/18						671=00
	Total.						1,99,56,998

Amount in Words: one crore seventy nine lakh twenty two thousand one hundred forty one only.

Net Cheque No. 1792141 Dtd.